

PRELIMINARY

**IDAHO-MARYLAND MINE
PROJECT SCHEDULE**

ID	Task Name	Duration	Start	Finish	Predecessors	Resource Names	Timeline																
							2008	2009	2010	2011	2012	2013	2014	2015									
							Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4		
1	Receipt of Conditional Mine Use Permit	0 days	Mon 5/5/08	Mon 5/5/08			5/5																
2	Phase I - 600 STPD Ceramics Production	830 days	Mon 9/22/08	Fri 11/25/11																			
3	I-M Site Preparation	4 mons	Mon 9/22/08	Fri 1/9/09	1SS+5 mons																		
4	I-M Substation Construction	12 mons	Mon 9/22/08	Fri 8/21/09	1SS+5 mons																		
5	I-M Storm Water Detention Pond Construction	2 mons	Mon 9/22/08	Fri 11/14/08	1SS+5 mons																		
6	I-M Mine Water Sedimentation Pond Construction	1 mon	Mon 11/17/08	Fri 12/12/08	5																		
7	I-M Water Treatment System Construction	4 mons	Mon 11/2/09	Fri 5/1/09	27																		
8	I-M Temporary Explosives Magazine Construction	0.5 mons	Mon 10/20/08	Fri 10/31/08	1FS+6 mons																		
9	I-M Decline Portal Construction	2 mons	Mon 10/20/08	Fri 12/12/08	8SS																		
10	I-M Decline Commences	0 mons	Fri 12/12/08	Fri 12/12/08	9																		
11	I-M Decline Construction	10 mons	Mon 12/15/08	Fri 9/18/09	10																		
12	I-M Fuel Bay Construction	2 mons	Mon 1/12/09	Fri 3/6/09	3																		
13	I-M Fire Water Tank Construction	2 mons	Mon 1/12/09	Fri 3/6/09	3																		
14	I-M Equipment Bay/Mine Rescue Bils and Steel Shop	2 mons	Mon 3/9/09	Fri 5/1/09	12																		
15	I-M Warehouse Construction	4 mons	Mon 3/9/09	Fri 6/26/09	16FF-1 mon																		
16	I-M Truckshop Construction	3 mons	Mon 5/4/09	Fri 7/24/09	14																		
17	I-M Office No. 1 Construction	6 mons	Mon 6/29/09	Fri 12/11/09	16FS-1 mon																		
18	I-M Core Shed Construction	1 mon	Wed 7/1/09	Tue 7/28/09																			
19	I-M Dry/Changehouse No. 1 Construction	5 mons	Mon 7/27/09	Fri 12/11/09	17FF																		
20	I-M Crushing & Grinding Plant 1200 STPD Construction (Part of Process Plant)	12 mons	Mon 11/2/09	Fri 12/11/09	3																		
21	I-M Ceramics Plant 600 STPD Construction	12 mons	Mon 11/2/09	Fri 12/11/09	3																		
22	I-M Crushing & Grinding Plant Commences 1200 STPD Production	0 mons	Fri 12/11/09	Fri 12/11/09	20																		
23	I-M Ceramics Plant Commences 600 STPD Production	0 mons	Fri 12/11/09	Fri 12/11/09	21																		
24	I-M Site Road and Parking Lot Construction	3 mons	Mon 9/21/09	Fri 12/11/09	23FF																		
25	I-M Site Road and Parking Lot Construction (Trailer)	1 mon	Mon 11/16/09	Fri 12/11/09	24FF																		
26	I-M Centennial Road Extension Construction	12 mons	Mon 2/9/09	Fri 1/8/10	3FS+1 mon																		
27	New Brunswick Water Treatment System Construction	4 mons	Mon 9/22/08	Fri 1/9/09	1SS+5 mons																		
28	New Brunswick Head Frame and Collar Construction	6 mons	Mon 9/22/08	Fri 3/6/09	1SS+5 mons																		
29	New Brunswick Hoist House Construction	5 mons	Mon 10/20/08	Fri 3/6/09	28FF																		
30	New Brunswick Dewatering Operation Commences	0 mons	Fri 3/6/09	Fri 3/6/09	27, 29																		
31	New Brunswick Shaft Dewatering and Rehabilitation	25 mons	Mon 3/9/09	Fri 2/4/11	30																		
32	Initial Underground Gold Exploration	24 mons	Mon 7/27/09	Fri 5/27/11	31SS+5 mons																		
33	Offsite Toll Milling of Gold Ore Commences	0 mons	Fri 12/11/09	Fri 12/11/09	32SS+5 mons																		
34	Gold Mine Feasibility Study	6 mons	Mon 5/30/11	Fri 11/11/11	32																		
35	Gold Production Decision	0 days	Fri 11/25/11	Fri 11/25/11	34FS+0.5 mons																		
36	Phase II 1200 STPD Ceramics Production, 1200 STPD Gold Processing	372 days	Mon 11/4/11	Tue 4/16/13																			
37	I-M Education Center and Outdoor Historical Theme Park Construction	6 mons	Mon 11/4/11	Fri 4/27/12																			
38	I-M Gold Processing Plant Construction to 1200 STPD	13 mons	Mon 3/19/12	Fri 3/15/13	35FS+4 mons																		
39	I-M Gold Processing Plant Production Commences at 1200 STPD	0 days	Fri 3/15/13	Fri 3/15/13	38																		
40	I-M Crushing & Grinding Plant Expansion to 2400 STPD	13 mons	Wed 4/18/12	Tue 4/16/13																			
41	I-M Crushing and Grinding Plant Commences Production at 2400 STPD	0 days	Tue 4/16/13	Tue 4/16/13	40																		
42	I-M Ceramics Plant Expansion to 1200 STPD	13 mons	Wed 4/18/12	Tue 4/16/13	40FF																		
43	I-M Ceramics Plant Commences Production at 1200 STPD	0 days	Tue 4/16/13	Tue 4/16/13	42																		
44	I-M Underground Primary Crusher and Conveyor	6 mons	Mon 5/14/12	Fri 10/26/12	35FS+6 mons																		
45	I-M Ore and Development Rock Stockpiles Construction	1 mon	Mon 10/1/12	Fri 10/26/12	44FF																		
46	Phase III 2400 STPD Gold Processing	578 days	Wed 4/17/13	Fri 7/3/15																			
47	I-M Headframe and Collar Construction	10 mons	Wed 4/17/13	Tue 1/21/14	43																		
48	I-M Hoist House Construction	8 mons	Wed 6/12/13	Tue 1/21/14	47FF																		
49	I-M Office/Change House No. 2 Construction	6 mons	Wed 1/22/14	Tue 7/8/14	48																		
50	I-M Shaft Sinking and Construction	12 mons	Wed 1/22/14	Tue 12/23/14	48, 47																		
51	Round Hole Hoist House Construction	3 mons	Wed 7/9/14	Tue 9/30/14	49																		
52	I-M Gold Processing Plant Expansion to 2400 STPD	13 mons	Mon 7/7/14	Fri 7/3/15	39FS+17 mons																		
53	I-M Gold Processing Plant Production Commences at 2400 STPD	0 mons	Fri 7/3/15	Fri 7/3/15	52																		

Project: Use Permit Application Sched
 Date: Thu 4/19/07

Task Split Progress Milestone Summary External Tasks External Milestone Deadline

Project Summary Summary